

**INTERFAITH WORKS  
HOMELESS SHELTER  
OLYMPIA, WA**

ID	Task Name	Duration	Start	Finish	Progress
1	Interfaith Works Homeless Shelter	124 days	Thu 04/29/21	Fri 10/22/21	0%
2	Site Demolition	50 days	Thu 04/29/21	Fri 07/09/21	0%
3	Submit Demo Notification to ORCAA	14 days	Thu 04/29/21	Tue 05/18/21	100%
4	Excavate and Install Sewer Line from Existing Manhole to New Foundation	6 days	Mon 05/17/21	Mon 05/24/21	55%
5	Submit ORCAA Abatement Notification	7 days	Fri 06/04/21	Mon 06/14/21	100%
6	Abatement of Asbestos	2 days	Mon 06/14/21	Tue 06/15/21	100%
7	Grub and Clear Area	1 day	Thu 07/01/21	Thu 07/01/21	100%
8	Remove Existing Fence	1 day	Thu 07/01/21	Thu 07/01/21	100%
9	Cut and Cap Existing Utilities	1 day	Thu 07/01/21	Thu 07/01/21	0%
10	Demolish Interior of Existing Bldg.	1 day	Thu 07/01/21	Thu 07/01/21	100%
11	Demolish Bldg.	4 days	Thu 07/01/21	Wed 07/07/21	100%
12	Demo Existing Slab and Footings	2 days	Thu 07/08/21	Fri 07/09/21	100%
13	Site Work	23 days	Tue 09/07/21	Thu 10/07/21	0%
14	Remobilize Equipment Onsite	1 day	Tue 09/07/21	Tue 09/07/21	0%
15	Prep for Slab	3 days	Wed 09/08/21	Fri 09/10/21	0%
16	Excavate New Footings and Slab	2 days	Fri 09/10/21	Mon 09/13/21	0%
17	Install Storm Water System for Parking Lot	4 days	Tue 09/14/21	Fri 09/17/21	0%
18	Excavate and Install Domestic Water Service from Meter	3 days	Tue 09/14/21	Thu 09/16/21	0%
19	Excavate for Storm Water System	4 days	Tue 09/14/21	Fri 09/17/21	0%
20	Install Gas Service Sleeve	2 days	Tue 09/14/21	Wed 09/15/21	0%
21	Final Grade and Compact Slab	3 days	Tue 09/14/21	Thu 09/16/21	0%
22	Install Rebar for Footings and Bldg. Slab	3 days	Thu 09/16/21	Mon 09/20/21	0%
23	Pour Footing and Slab	1 day	Tue 09/21/21	Tue 09/21/21	0%
24	Cure Time	3 days	Tue 09/21/21	Thu 09/23/21	0%
25	Pour Curb and Gutter	1 day	Fri 10/01/21	Fri 10/01/21	0%
26	Form and Install Rebar for Sidewalks	2 days	Mon 10/04/21	Tue 10/05/21	0%
27	Pour Sidewalks	1 day	Tue 10/05/21	Tue 10/05/21	0%
28	Build out Trash Enclosure	3 days	Fri 10/01/21	Tue 10/05/21	0%
29	Sub-grade and Compact for Asphalt	3 days	Fri 10/01/21	Tue 10/05/21	0%
30	Sub-grade and Form for ADA Ramp	2 days	Tue 10/05/21	Wed 10/06/21	0%
31	Auger and Set Perimeter Fence Poles	2 days	Fri 10/01/21	Mon 10/04/21	0%

**INTERFAITH WORKS  
HOMELESS SHELTER  
OLYMPIA, WA**

ID	Task Name	Duration	Start	Finish	Progress
32	Install Fence Fabric	1 day	Mon 10/04/21	Mon 10/04/21	0%
33	Install Privacy Slats	3 days	Mon 10/04/21	Wed 10/06/21	0%
34	Install Plants and Shrubs	1 day	Thu 10/07/21	Thu 10/07/21	0%
35	<b>Building</b>	<b>20 days</b>	<b>Thu 09/23/21</b>	<b>Wed 10/20/21</b>	
36	Assemble Arches	4 days	Thu 09/23/21	Tue 09/28/21	0%
37	Erect Aches and Purlins	3 days	Mon 09/27/21	Wed 09/29/21	0%
38	Install Exterior Skin	3 days	Mon 09/27/21	Wed 09/29/21	0%
39	Insulate Structure	3 days	Wed 09/29/21	Fri 10/01/21	0%
40	Install Doors and Windows	3 days	Fri 10/01/21	Tue 10/05/21	0%
41	Install MEP Penetration Openings	1 day	Tue 10/05/21	Tue 10/05/21	0%
42	Pump and Skin Interior of Structure	3 days	Tue 10/05/21	Thu 10/07/21	0%
43	Patch and Cap	2 days	Wed 10/06/21	Thu 10/07/21	0%
44	Set Prefabricated Trailer for Bathrooms	2 days	Wed 10/06/21	Thu 10/07/21	0%
45	Rough In Overhead HVAC Ducting	3 days	Wed 10/06/21	Fri 10/08/21	0%
46	Rough In Overhead Electrical	3 days	Fri 10/08/21	Tue 10/12/21	0%
47	Install Prefabricated Walls	3 days	Wed 10/13/21	Fri 10/15/21	0%
48	Rough In Mechanical at Designated Areas	2 days	Thu 10/14/21	Fri 10/15/21	0%
49	Rough In Plumbing at Designated Areas	3 days	Wed 10/13/21	Fri 10/15/21	0%
50	Rough In Electrical	3 days	Mon 10/18/21	Wed 10/20/21	0%
51	Insulate Walls Where Required	2 days	Tue 10/19/21	Wed 10/20/21	0%
52	Install Finishes	1 day	Wed 10/20/21	Wed 10/20/21	0%
53	<b>Closeout</b>	<b>2 days</b>	<b>Thu 10/21/21</b>	<b>Fri 10/22/21</b>	
54	Pre-Final Walk	1 day	Thu 10/21/21	Thu 10/21/21	0%
55	Punch List	2 days	Thu 10/21/21	Fri 10/22/21	0%
56	Final Walk	1 day	Fri 10/22/21	Fri 10/22/21	0%
57	Acceptance	1 day	Fri 10/22/21	Fri 10/22/21	0%